

260264

Village of Lombard

Capital Improvement Program

Project Status Updates

as of July 6, 2026



Capital Project Status Updates

Project #:	ST 25 02	Project Name:	22nd Street Corridor Signal Modernization	
Project Manager:	Dan Watson	Category:	Traffic Signals & Street Lighting	
CIP Budget:		Priority:		
Status Update:	Pre-Final plan have been submitted to IDOT. Planning for a November 2026 Letting with construction beginning in 2027.			

Project #:	ST 23 01	Project Name:	22nd Street Shared-Use Path Improvements	
Project Manager:	Dan Watson	Category:	Bikeway & Pedestrian Path Improvements	
CIP Budget:		Priority:		
Status Update:	Phase I Design Approval on 1/27/2023 Target Letting Date = August 4, 2023 New Construction Cost Estimate = \$1,265,000 Initial Construction Cost Estimate = \$1,080,000 Pre-Final Plans submitted to IDOT 2/24/23 Final Plans submitted to IDOT 4/24/23 Funding = STP-Local (70/30 Match) Max STP Funding = \$840,000 FFY 2023			

Project #:	ST 26 10	Project Name:	Arterial Roadway Sidewalk Gap Improvement	
Project Manager:	Dan Watson	Category:	Bikeway & Pedestrian Path Improvements	
CIP Budget:		Priority:		
Status Update:	Phase I: Design Approval Granted March 25, 2026 Phase II: Pre-Final Plan Submittal to IDOT anticipated for July 2026. Strand Currently working on the plans. Planning for a March 5, 2027 Letting with construction commencing June 2027.			

Project #:	RM PROG 48	Project Name:	Asphalt Roadway Program (Contracted Services)	
Project Manager:	Tom Dixon	Category:	Street Construction & Maintenance	
CIP Budget:		Priority:		

Status Update:	K-Five Construction was determined to be the low bidder for the project at \$1,392,000.00. Contract to be awarded on May 21st. Pre-con meeting is tentatively June 4th and work to begin the week of June 8th. Resident notices to be mailed the week of May 18th.		
-----------------------	--	--	--

Project #:	RM Prog 28	Project Name:	Asset Management Software	
Project Manager:	Lauryn Brandt	Category:	Professional Services	
CIP Budget:		Priority:		
Status Update:	itPipes BoT 5/21/26			

Project #:	RM PROG 07	Project Name:	Backyard Flooding Prevention Program		
Project Manager:	Jeff Tomasek	Category:	Sewer System & Stormwater Control		
CIP Budget:		Priority:			
Status Update:	N/A				

Project #:	SS 18 01	Project Name:	Charles Lane Basin Improvements	
Project Manager:	Ray Schwab	Category:	Sewer System & Stormwater Control	
CIP Budget:		Priority:		
Status Update:	06/23, 2nd follow-up with ERA as to the status of the submitted data. 06/18 1st inquiry regarding status 05/13 sent date to ERA After a third review, DuPage County remains unsatisfied with the accounting of the additional detention required for the project and the amount of stormwater tributary to the Charles Lane Basin. Staff is seeking additional data to account for detention associated with the depression storage located on the east side of Finley Road. Based on available records, it appears that the available storage capacity, including the second expansion of depressional storage, was previously utilized as part of the Great Western Trail improvement project. Staff is compiling data from that project and, in conjunction with Engineering Resource Associates of Wheaton (the project design firm), presents that data to the County. Based on that discussion, the next steps in the permitting process will be clearly identified, allowing the project to proceed. Plans and specifications are essentially 98% complete.			

Project #:	RM PROG 38	Project Name:	Commuter Parking Lots
Project Manager:	Tom Dixon	Category:	Commuter Parking Facilities
CIP Budget:		Priority:	
Status Update:	Inactive for 2026.		

Project #:	RM PROG 49	Project Name:	Concrete Roadway Program
Project Manager:	Brendan Huizinga	Category:	Street Construction & Maintenance
CIP Budget:		Priority:	
Status Update:	- awarded to G&M on 4/20/2026 - contract value of \$790,640.85 Schedule - saw cutting starting week of 6/29/2026 - removals scheduled to start 7/6/2026		

Project #:	RM PROG 43	Project Name:	Consultant Engineering Services
Project Manager:	Dave Gorman	Category:	Professional Services
CIP Budget:		Priority:	
Status Update:	Inactive.		

Project #:	RM PROG 35	Project Name:	Detention Pond Maintenance & Improvements
Project Manager:	Ray Schwab	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	

Status Update:	Aquatic Management Ponds Village Complex Pond 06/30 Evaluated. Spot-treatment of algae and application of black dye. Morris Pond 06/30 Algae treated. Applied dye to inhibit algae growth. Terrace View Pond 06/30 Evaluated. No treatment needed. Vegetation Management Surges Center 6/8 The results from the last visit are clearly showing across the site, with woody vegetation and thistle both largely killed out. All areas were treated during the visit to address any remaining weed pressure. Overall, the site is looking good and continuing to trend in a positive direction. Parker & Kaplan Basin 6/8 The area is looking good with strong native coverage throughout. Clover and thistle were observed and treated across the site, along with woody vegetation in the middle of the basin. Butterfly milkweed, purple prairie clover, and Illinois bundleflower were all observed during the visit, a beautiful and diverse native display that is a great sign of the site's overall health and progress. Terrace View Pond 6/8 The area is looking really good with a strong native presence throughout, including cup plant, milkweed, and compass plant, all well established across the site. Woody resprouts, thistle, and wild mustard were observed and treated during the visit. Central Pressure Adjusting Station Parking Lot 6/8 The area is showing excellent results following the last visit, with very little weed pressure remaining. Native establishment is thriving, with butterfly milkweed and Illinois bundleflower both putting on a strong showing throughout the site, great indicators of a healthy and maturing native plant community. Hammerschmidt Commuter Parking Lot 6/8 Completed a spot herbicide application throughout the area, targeting lamb's quarters, Queen Anne's lace, and common mullein. The area is looking really good overall. Morris Pond 6/8 Brush cut woody vegetation around the entire basin to clean up and open up the native areas. We also completed a spot herbicide application throughout, targeting clover, Canada thistle, cocklebur, and scattered patches of crown vetch. Echo Basin 6/8 Completed a spot herbicide application throughout the site, targeting small ragweed, thistle, and purple loosestrife. Woody vegetation that had been previously treated was brush cut throughout the basin, along with a few large patches of cattails. The plug plantings are in good shape and are establishing well. Village Complex Pond & Parking Area 6/8 Before treatment, strong weed kill from the previous herbicide application was clearly visible across the site. Completed a spot herbicide application throughout the area, targeting lamb quarters, Queen Anne's lace, thistle, clover, and pigweed. Grace and Central Basin 6/8 Completed a spot herbicide application throughout the area, targeting woody resprouts, Queen Anne's lace, pigweed, clover, and thistle. The plantings installed in mid-May are surviving and growing well, with butterfly milkweed establishing nicely.
------------------------------	---

Project #:	ST 20 05	Project Name:	Downtown Brick Paver Project
Project Manager:	Dan Watson	Category:	ROW Maintenance & Beautification
CIP Budget:		Priority:	
Status Update:	On March 8, 2023, the Village Board of Trustees awarded the R. W. Duntelman Company contract in the amount of \$2,864,779.70. The Village added Phase 4 to the project, which will be completed in December 2023. The project includes the elimination of parking on the west side of Park and the extension of the curb to allow greater use by adjacent businesses. Additional amenities include a gateway arch, catenary lights and a pedestrian friendly street profile.		

Project #:	ST 27 24	Project Name:	Downtown Gateway Improvement
Project Manager:	Carl Goldsmith	Category:	ROW Maintenance & Beautification
CIP Budget:		Priority:	
Status Update:	The Village has developed plans and specifications for improvements to the southeast and southwest corners of Main and St. Charles Road. CBBEL has provided the designs. Construction anticipated in 2026.		

Project #:	WA 26 14	Project Name:	East St. Charles Road Utility Improvements
Project Manager:	Dan Watson	Category:	Water System Improvements
CIP Budget:		Priority:	
Status Update:	Sanitary Sewer Lining Prep to begin June 12th. Sewer lining anticipated to begin mid August. Other potential projects currently being reviewed: Manhole Rehabilitation, water main and fire hydrant installation, ADA Ramp replacement, traffic signal replacement and modernization.		

Project #:	ST 28 01	Project Name:	Finley Road Resurfacing (22nd Street to Village Limits)
Project Manager:	Philip Tartaglia	Category:	Street Construction & Maintenance
CIP Budget:		Priority:	
Status Update:	CivilTech was selected as the most qualified firm for Phase I & II Design Engineering. The contract was approved by the Board at the June 18, 2026 meeting. CivilTech is performing traffic counts the week of June 29th and is working to schedule the IDOT Kickoff meeting.		

Project #:	ST 26 12	Project Name:	Finley Road Shared Use Path Improvements
-------------------	----------	----------------------	--

Project Manager:	Dan Watson	Category:	Bikeway & Pedestrian Path Improvements
CIP Budget:		Priority:	
Status Update:	Waiting for final approval of Phase I plans before starting Phase 2 plans. Currently in IDOT's court.		

Project #:	FM 22 05	Project Name:	Fleet Maintenance Facility Improvement Project
Project Manager:	Carl Goldsmith	Category:	Facility Improvements & Maintenance
CIP Budget:		Priority:	
Status Update:	Bid opening on 3/21/2023 Contract award at 4/20/2023 Meeting - RoMAAS Construction \$5,859,300 Project start date: 5/8/2023 Expected substantial completion in March 2024.		

Project #:	ST 27 23	Project Name:	Glenbard East High School Parking Lot IGA
Project Manager:	Carl Goldsmith	Category:	Parking Lot Improvements
CIP Budget:		Priority:	
Status Update:	Glenbard School District 87 awarded contracts to construct tehg parking lot improvements. Constrution is anticipated to be completed in summer 2026. Once completed, the Village will consider additional parking restrictions along Wilson Avenue.		

Project #:	SA 23 08	Project Name:	Highlands of Lombard Lift Station Improvements
Project Manager:	Shaun Stillwell	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	On January 26th.The project was posted on Quest Request for Proposal. Electronic Proposals Due March 6th @ 2:00 PM.		

Project #:	WA 21 04	Project Name:	Hill Avenue Utility Extension
Project Manager:	Carl Goldsmith	Category:	Water System Improvements
CIP Budget:		Priority:	
Status Update:	Glen Ellyn is still awaiting easements and approvals from UPRR for tunneling under tracks. Anticipate construction in 2024.		

Project #:	SA 18 01	Project Name:	Large Diameter Combined Sewer Rehabilitation
Project Manager:	Ray Schwab	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	06/30 process the required IEPA 06/24 Finance has confirmed that the final disbursement of \$2,247,621.59 has been deposited into the Village of Lombard's account. Later in the day, I also received notification from IEPA outlining the required paperwork needed to finalize and close out the loan process. 06/13 Received notice from IEPA that they are processing the final disbursement of \$2,247,621.59, and with the State budget year ending on 06/30, that final payment should be issued in late July/early August. 6/10 Walked the job with Ryan Lindeman from CBBEL and Ahmed A. Hussein, from the IEPA, on 06/10. This inspection/verification predicates issuance of the final disbursement from IEPA. Paperwork is pending between the IEPA and the Illinois Department of Commerce and Economic Opportunity (IDCEO). Disbursement paperwork has been sent to CBBEL to forward to IEPA. Pending an estimate of dollars for the investigative warranty work to be done in the early fall of 26. This will involve Seeco (CBBEL Subcontractor) walking the project and inspecting the geopolymer liner for both the combined sewer and manholes. In turn, CBBEL will prepare any follow-up with the general contractor (Vortex) to perform any necessary corrective work.		

Project #:	ST 17 01	Project Name:	Lombard Meadows 5: Lombard Circle, School & Art
Project Manager:	Ray Schwab	Category:	Street Construction & Maintenance
CIP Budget:		Priority:	
Status Update:	06/30 Geotechnical borings are completed and awaiting a report. Televing should be completed by August. Civiltech PDR is expected after the 4th of July holiday. The topographic and drone photography surveys are complete. The roadway will be brought to the current Village standard of 28 feet, back-of-curb to back-of-curb. Civiltech has provided roadway transitions at Lombard Circle and Westmore/Meyers intersections. PW-Engineering concurs with the proposed alignment Civilech Engineering of Itasca was selected as the Design Engineer. Contract amount is \$562,071.53		

Project #:	FM 27 10	Project Name:	Lombard Police Station
Project Manager:	Carl Goldsmith	Category:	Building
CIP Budget:		Priority:	
Status Update:	Village has identified several potential locations for the police station. As of July 6, 2026, the Village has been unable to acquire a parcel.		

Project #:	ST 27 01	Project Name:	Main Street Resurfacing Improvements
Project Manager:	Dan Watson	Category:	Street Construction & Maintenance
CIP Budget:		Priority:	
Status Update:	Phase 1 and Phase II plans currently under IDOT review. A public information meeting is scheduled for June 16th at Village Hall. Planning for a November 2026 Letting with 2027 construction. A RFP for Construction Engineering was sent to short list consultants the week of June 15th.		

Project #:	RM PROG 37	Project Name:	Manhole Inspection & Rehabilitation
Project Manager:	Ray Schwab	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	Manhole Contracts: 2 Manhole Repairs: \$70,310.79 Complete Cartegraph data submitted. Manhole TV: \$61,750 Deliverables expected by late December.		

Project #:	WA 20 09	Project Name:	North Avenue Pressure Adjusting Station & Building Rehab
Project Manager:	Ray Schwab	Category:	Water System Improvements
CIP Budget:		Priority:	
Status Update:	North Avenue PA station completed: Cartegraph data pending. ComEd issue is also pending regarding the transfer of the electrical service account from Martam (Contractor) to the Village.		

Project #:	ST 26 01	Project Name:	North Grace Street Roadway Improvements
-------------------	----------	----------------------	---

Project Manager:	Ray Schwab	Category:	Street Construction & Maintenance
CIP Budget:		Priority:	
Status Update:	06/30 Pre-con set for 07/08 at 1:00 PM - awaiting Outlook invite. 06/23. RWD has signed and submitted the contract to IDOT. IDOT awarded the project on June 10, 2026. Lowest responsible bidder R.W. Dunteman in the amount of \$1,684,000 (IDOT \$1,010,400/Vol. \$673,000) Limits St. Charles Rd. to IL-64 Funding = STP-Local (60/40 Match) Max STP Funding = \$1,572,000		

Project #:	WA 22 02	Project Name:	North Grace Street Utility Improvements
Project Manager:	Ray Schwab	Category:	Water System Improvements
CIP Budget:		Priority:	
Status Update:	B&W and Neri working on the final balancing change order. On 12/20 sent Nicor a reimbursement request for review Total = \$12,736.89 Chimney seal work is still pending along with deliverables from Baxter & Woodman. John Neri Construction was awarded the contract at the 03/16/23 BoT meeting for \$2,721,816.17 The preconstruction meeting was held on 03/31/23 RE: Baxter & Woodman CMT: Rubino		

Project #:	RM PROG 34	Project Name:	Pavement Marking Replacement Program
Project Manager:	Tom Dixon	Category:	Street Construction & Maintenance
CIP Budget:		Priority:	
Status Update:	Project design scheduled to be done early June. Actual marking work to be scheduled for late Summer.		

Project #:	RM PROG 47	Project Name:	Pavement Preservation Program
Project Manager:	Tom Dixon	Category:	Street Construction & Maintenance
CIP Budget:		Priority:	

Status Update:	SKC has agreed to Year 2 unit prices for the Crack Sealing Program. Crack sealing locations and quantities have been compiled and a pre-construction meeting was had on May 11, 2026. Am awaiting word from SKC as to when they will start work with the exception of the Village Hall Campus work which will be done Saturday, May 23rd.		
-----------------------	---	--	--

Project #:	FM 26 15	Project Name:	Police and Public Works Remote Storage Facility
Project Manager:	Carl Goldsmith	Category:	Facility Improvements & Maintenance
CIP Budget:		Priority:	
Status Update:	The Village is awaiting a response from the property owner on the sale of the property. The acquisition of the site also ties into the construction of a new police station.		

Project #:	ST 25 19	Project Name:	Public Art - Mural
Project Manager:	Carl Goldsmith	Category:	ROW Maintenance & Beautification
CIP Budget:		Priority:	
Status Update:	The Village has awarded a contract to Muros for the design and installation of the mural. An application will be submitted to UPRR for the project.		

Project #:	FM 25 11	Project Name:	Public Safety Facility Improvement
Project Manager:	Carl Goldsmith	Category:	Facility Improvements & Maintenance
CIP Budget:		Priority:	
Status Update:	Village Board considered options for shared facility versus stand alone facilities at 4/13/2023 Workshop. The Village Board provided direction to move forward with the option for a standalone Fire Station on the Village Campus and relocate the Police Department. Funding for the site assessments and due diligence in 2024		

Project #:	RM PROG 01	Project Name:	Right-of-Way Beautification Program
Project Manager:	Eric Hendrickson	Category:	ROW Maintenance & Beautification
CIP Budget:		Priority:	

Status Update:	N/A
-----------------------	-----

Project #:	SS 17 03	Project Name:	Route 53 Station Outfall CMP Rehab
Project Manager:	Ray Schwab	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	Combined with Terrace View project 06/26 Send CBBEL comment on the Technical Memorandum. 06/26 Take away Based on the Village of Lombard's current draft 2027–2036 Capital Improvement Program (CIP), funding is not expected to be available in 2027 to complete the full scope of improvements at both project sites. To meet the current draft CIP funding, my recommendation is to divide the work into three separate construction contracts. • Contract 1 (2027): This contract would include the highest-priority stormwater management improvements that provide the best stormwater management and operational benefits. The current forecast for the CIP budget is approximately \$400,000 to \$420,000. • Contract 2 (anticipated 2028/2029): This contract would complete the remaining site improvements not included in Contract 1. • Contract 3 (TBD): This contract would consist of lining the two outfall pipes that discharge from the Route 53 outfall to the East Branch of the DuPage River.		

Project #:	FM 24 11	Project Name:	Salt Dome Conveyor System Rehabilitation
Project Manager:	Rob LaMontagna	Category:	Facility Improvements & Maintenance
CIP Budget:		Priority:	
Status Update:	Rehabilitation in 2039		

Project #:	RM PROG 53	Project Name:	Sanitary Sewer Investigation
Project Manager:	Ray Schwab	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	The FY 24 budget for this program has been allocated to the Sanitary Sewer Lining Program (RM PROG 11) & Charles Lane Basin (Amendment #3)		

Project #:	RM PROG 11	Project Name:	Sanitary Sewer Lining Program
Project Manager:	Brendan Huizinga	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	- awarded to Hoerr Construction on 5/21/26 for \$887,638.00 - to date 7/1/2026, prep and televising of the lines is completed - work includes 4 hrs of T&M for a sinkhole on Hickory investigation (further investigation needed) - lining estimated to take place in September		

Project #:	RM Prog 94	Project Name:	Sewer Capacity, Management, Operations, and Maintenance (CMOM) Program
Project Manager:	Ray Schwab	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	Lining Program: Started cleaning & televising continues through 06/31 in the TIF 2 area. Main & St Charles intersection completed Week of 06/30 CCTV Program: Currently televising Asphalt and Concrete program areas. Pending change order for Terrace View Pond and TIF 2 storm sewer additions to the contract. Large Diameter Clean & TV: Out for RFP 06/16, Question due 6/26 Addenda issued 06/26 Open bids 07/07		

Project #:	RM PROG 50	Project Name:	Sewer Collection System Maintenance
Project Manager:	Ray Schwab	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	The contract for this work was awarded to National Power Rodding of Chicago. This was the third of a three-year contract with the vendor. Televising is complete as of 02/24/23. The final payment has been processed. Final quantities adjustments resulted in a net reduction to the contract. The final CO was approved by the VM. Buried structures, ductile pipes requiring lining, manholes, and service tap issues are being discussed with UU. The remaining budget for this program is allocated to a large diameter flushing contract for the 36-inch sewer that runs from the CSO facility @ GBWWA to St. Charles and Broadview, with an additive item for the 36-inch sewer that runs from St. Chas and Broadview intersection to Broadview and Greenfield. 36 Inch Diameter Sewer Flush, Clean and Televis Submittal pending. Sent Duk'e the 1st Invoice and Final Balancing CO. Awaiting concurrence. A meeting with the Duke IT group and the VoL Asset Management team is pending. Discuss WinCam and deliverables. Duke's Root Control of Elgin was awarded the contract on May 18th, with a proposal in the amount of \$143,350.00 Base (\$78,520.00) plus Additive 1 (\$64,830.00). Funding includes \$ 5,800.00 from RM PROG 11 CIPP Lining and \$5,897.76 from WA 22 02 N. Grace Street Utility Improvements.		

	The pre-con with Duke's was held on July 19th. Flyer mailed on 09/25. Work started on October 4th and concluded on the 12th. Retelevised lines during the week of October 23rd.
--	---

Project #:	RM PROG 46	Project Name:	Sidewalk & Curb Improvement Program
Project Manager:	Brendan Huizinga	Category:	Sidewalk & Curb Improvements
CIP Budget:		Priority:	
Status Update:	Sidewalk Program -contract was extended to Globe Construction for FY 2026 based on the bid received in 2025 -Globe began removals 4/23/26 - the first work order of removals and replacements should be complete by May 8 - work order one is complete - Invoice for work order 1 was \$187,808.94 - planned to return in August Sidewalk slicing -Hard Rock Concrete Cutters is anticipating a mid May start date for FY 2026 - Hard Rock has completed slicing for 2026 - total contract of \$18,462.40		

Project #:	SA 19 01	Project Name:	South Lombard Sanitary Forcemain/Relief Sewer
Project Manager:	Dan Watson	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	Replacing MH 620137 - In early design phase. Engineer = Baxter & Woodman		

Project #:	SS 21 10	Project Name:	South Lombard Sanitary Sewer Extension (SRI)
Project Manager:	Mike Barbier	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	Modeling the impacts of 2 alternatives that have direct connections into GWA. Modeling done by RJN via GWA existing contract. Engineer = Baxter & Woodman		

Project #:	WA 21 10	Project Name:	South Lombard Water Storage Facility
Project Manager:	Carl Goldsmith	Category:	Water System Improvements
CIP Budget:		Priority:	
Status Update:	The Village acquired Lot 2 in the subdivision. Awaiting the Rebuild Illinois Funding Agreement from DCEO. Baxter/Boller awarded design-build contract. Coinstruction of tank is expected to be completed in Fall 2026 and then contractor will be back in Spring 2027 to begin painting of tank. Facility to go online in Spring 2028.		

Project #:	ST 24 05	Project Name:	South Park Avenue Pedestrianization Project
Project Manager:	Mike Barbier	Category:	Bikeway & Pedestrian Path Improvements
CIP Budget:		Priority:	
Status Update:	2023 CBBEL Design Engineering		

Project #:	ST 25 01	Project Name:	St. Charles Road Resurfacing Improvements
Project Manager:	Dan Watson	Category:	Street Construction & Maintenance
CIP Budget:		Priority:	
Status Update:	Working thru alternatives for Park Avenue. Still in Phase I Design for Resurfacing Portion. Engineer = CBBEL Funding = STP-L (60/40 Match) Max Funding = \$1,205,037 FFY 2024		

Project #:	SS 15 03	Project Name:	Terrace View Pond - Outfall Improvements/Repairs
Project Manager:	Ray Schwab	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	

Status Update:	The project is combined with the Route 53 Outfall job. The contract was awarded to Christopher B. Burke Engineering of Rosemont on March 5, 2026, for \$214,535.89. Kick-off meeting and project walk-through have been performed, including wetland delineation. Preliminary discussion with the Park District was held regarding tree removal and limited participation concerning improvements and naturalization of a drainage ditch fully under Park District jurisdiction. Outfalls to the pond will be televised under the CMOM program. Finalize Survey/GIS pickups – May 22 Tech Memo – May 29 County Pre App Meeting – End of June Pre-Final/Permit Submittal – End of July Final Package – End of November Bid Submittal – Middle of December Bid – Aiming for February 2027
-----------------------	---

Project #:	ST 15 06	Project Name:	Traffic Signal Modernization Program
Project Manager:	Dan Watson	Category:	Traffic Signals & Street Lighting
CIP Budget:		Priority:	
Status Update:	Depending on results of HSIP Funding. Roughly half of this for Phase I & Phase II Engineering to modernize 4 Traffic Signals on 22nd Street.		

Project #:	RM PROG 52	Project Name:	Traffic Signal Recurring Maintenance
Project Manager:	Dan Watson	Category:	Traffic Signals & Street Lighting
CIP Budget:		Priority:	
Status Update:	H&H is under contract for the maintenance of our Village Traffic Signals. Including pedestrian signals and beacon crossings for 2026 & 2027.		

Project #:	RM PROG 57	Project Name:	Tree Trimming and Removal
Project Manager:	Eric Hendrickson	Category:	ROW Maintenance & Beautification
CIP Budget:		Priority:	

Status Update:	N/A
-----------------------	-----

Project #:	WA 23 03	Project Name:	Underground Utility Improvements- District 450
Project Manager:	Philip Tartaglia	Category:	Water System Improvements
CIP Budget:		Priority:	
Status Update:	Phase 1 planning is progressing on schedule. All topographic survey work and structure inventories have been completed. The consultant is preparing the Project Development Report (PDR), which is expected to be available for Village review and comment in mid-July. The PDR will define the construction limits for each project phase and provide an engineer's cost estimate for each phase. Phase 2 final design for each phase (1-5) of work is anticipated to begin in mid-September 2026 and will continue into 2027. The Village plans to bid the first phase of work in fall 2027, with construction commencing in spring 2028. In the fall of 2027, any changes from Phase 1 will be reflected in the finalizing the Phase 2 plan set next plan set. The consultant will then sign and seal and the Village will bid in the fall with construction to start the following spring. This process will take place through the five phases of work.		

Project #:	FM 26 16	Project Name:	Vehicle Storage Garage Floor Resurfacing
Project Manager:	Rob LaMontagna	Category:	Facility Improvements & Maintenance
CIP Budget:		Priority:	
Status Update:	The floor surface is in need of rehabilitation. In addition to the surface, there are additional repairs needed for the structural supports for the facility. The project has been delayed for a year and additional evaluation will be conducted to determine the most effective strategy to address the issues.		

Project #:	ST 24 11	Project Name:	Westmore Meyers Safety Enhancement Project
Project Manager:	Dan Watson	Category:	Traffic Signals & Street Lighting
CIP Budget:		Priority:	
Status Update:	Waiting for final Traffic Study from CivilTech. Presented traffic study findings to a joint PS&T and PWECC meeting on April 14. Committees and public were generally split 50/50 with their support. Waiting for the HSIP grant portal to open to apply for project funding.		

Project #:	SS 26 14	Project Name:	Westwood Creek Channelization Project
-------------------	----------	----------------------	---------------------------------------

Project Manager:	Brendan Huizinga	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	- feasibility study and report completed 3/31/26 - feasibility report cost \$13,900 - ILM provided a proposal to complete the work outlined in the feasibility report which was excepted at a cost of \$67,568.33 - as of 7/1/2026, ILM is currently working to obtain necessary permits		

Project #:	SS 19 03	Project Name:	Woodrow Drainage Repairs
Project Manager:	Brendan Huizinga	Category:	Sewer System & Stormwater Control
CIP Budget:		Priority:	
Status Update:	The project will be funded through Rebuild Illinois Grants. Construction anticipated to be completed in 2024.		