


Scope of Improvements

- The crosswalks at St. Charles and Park and St. Charles and Main will be modified to reduce the diagonal crossings, which will shorten the crossing distance and thus improve pedestrian safety
- The crosswalks along St. Charles Road will initially be replaced with asphalt and painted crosswalks. These crosswalks will be upgraded with pavers and/or stamped treatment as part of a resurfacing project in 2024.
- Removal and Replace existing brick pavers with concrete sidewalk between building and tree vaults
- Between tree vaults and curb, install brick pavers in recessed sidewalk to prevent shifting and movement
- Replace curb as needed to assist with meeting Americans with Disability Act requirements regarding slope and cross slope of sidewalks
- Replace the existing tree vaults , which are 30" x 30" with vaults that are 36" x 60" that will be more appropriate for the setting
- Removal of trees determined to be improper species for the setting
 - The Village anticipates removal of 50 of trees as part of the project
 - The Village anticipates planting 25 trees as part of the project



Scope of Improvements

- To minimize future impact to the new sidewalks, the Village will replace lead water services for properties within the project area(s)
- The Village will install cleanouts on the sanitary laterals on an as-needed basis to avoid future construction in the project area
- Downspouts will be connected to the sewer system to eliminate standing water on the sidewalks
- Streetscape amenities, such as benches, garbage cans and bicycle racks will be replaced as part of the project.
- A covered bicycle corral to serve the downtown area will be installed near the 7-11



Construction Schedule/Phasing Plan

In an effort to minimize the impact that the construction will have on the area, the project will be performed in three (3) phases:

1. North Side of St. Charles Road between Main Street and Elizabeth Street
2. St. Charles Road between Main Street and Craig (the design includes the section east to Grace Street)
3. South side of St. Charles Road between Main Street and Elizabeth

Anticipated construction schedule:

- Phase 1 – April 1, 2023 to May 30, 2023
- Phase 2 – June 1, 2023 to August 30, 2023
- Phase 3 – September 1, 2023 to October 31, 2023

