

# VILLAGE OF LOMBARD CHANGE ORDER

PROJECT NAME: Highlands of Lombard Lift Station Improvements PROJECT NO.: SA 23 08  
LOCATION: Village of Lombard CHANGE ORDER: 3  
CONTRACTOR: Omega Electric DATE: 9/28/2023

DESCRIPTION OF CHANGE ORDER: Extension of completion date by 220 calendar days to 440 total calendar days. New completion date of May 31, 2024 due to supply chain issues with generator and components.

ORIGINAL CONTRACT AMOUNT:	[1] \$ 120,902.00
TOTAL OF PREVIOUS AUTHORIZED CHANGE ORDERS:	[2] \$ 5,598.00
CURRENT CONTRACT AMOUNT: ([1]+[2])	[3] \$ 126,500.00
PROPOSED CHANGE ORDER: (PENDING APPROVAL)	[4] \$ -
PROPOSED REVISED CONTRACT AMOUNT: (PENDING APPROVAL) ([3]+[4])	[5] \$ 126,500.00

NET OF ALL CHANGE ORDERS: (PENDING APPROVAL) ([2]+[4])	\$5,598.00
TIME EXTENSION OR REDUCTION:	220 Calendar Days
TOTAL CONTRACT TIME:	440 Calendar Days
BUDGET ESTIMATE:	\$160,000.00
ENGINEER'S ESTIMATE:	\$150,200.00

## RECOMMENDED FOR ACCEPTANCE :

 9/28/23 Approved By: \_\_\_\_\_  
Utilities Superintendent Date Director of Finance Date

 9-29-23 Approved By: \_\_\_\_\_  
Contractor Date (<\$10K or 25%) Village Manager Date

N/A Approved By:   
Village Engineer Date (>\$10K or 25%) Village President Date

 9/29/2023 Attest:   
Director of Public Works Date Village Clerk Date

\_\_\_\_\_  
Assistant Director of Finance Date

It is understood that as part of this change order that the Contractor agrees that all bonds, permits, insurance and guarantees are hereby extended to incorporate this Change Order.

September 26, 2023

Village Of Lombard, Il

RE: Highlands Of Lombard Lift Station Improvements #8377520  
Project SA 23 08

Subject: Delay of Project

There is a delay in completion for this project due to lead times on equipment. Generator shipping is as far out as March 15, 2024 as of right now. Other crucial components to get the first phase of the project completed have a scheduled ship date of "Mid October". These parts were originally scheduled for July and have been back ordered every month.

We would like to request May 31, 2024 as the new completion date.

We are doing everything we can to expedite the equipment and will update you if any dates improve.

Thank You,

Steve Anasenes